

Pressure test Record form

Place: _____

Object: _____

Before testing please note

3 x 10 minutes System pressure of 15 bar for expansion/release of the pipes are required.

Preliminary test

The pipe system must be unpressurized between each cycle.

15 bar	10 min	realized:	yes	no
15 bar	10 min	realized:	yes	no
15 bar	10 min	realized:	yes	no

Principal test

Test pressure: _____ 15 bar

Pressure decline after 30 minutes _____ bar **max. 0,6 bar**

Final test

(directly after principal test, without changing the pressure)

Result principal test: _____ bar

Pressure decline after 120 min: _____ bar **max. 0,2 bar**

Notes: _____

Place: _____

Date: _____

Stamp / Signature